

Ship Cyrus at London 1801

Friday June -	15	Fair W ^o Caulkers at the Bottom, Carpenter on deck, and fitting a step for the foremast Riggers at the rigging got the Mast & Jove Hatchways fitted on the upper Deck -
Saturday -	16	Fair W ^o Carpenter Employ'd stepped the Foremast raising it up 18' Inches, and got the Riggers to place got the upper deck beam in took the Ship off of her keel and caulked the Garboard seams filled the head & bilson full of Composition both
Sunday -	17	Fair W ^o but nothing to be done on board to Day
Monday -	18	Fair W ^o Carpenter Employ'd at putting in a beam in the Lower Deck, Caulkers on the sides & Riggers on the Topmast Rigging
Tuesday June -	19	Fair W ^o Carpenter Employ'd at Putting a lower Deck beam in and cutt the Lower Deck Latches, began to Copper the Bottom and to take in cask and stow the Ground tier Shipped W ^o Morris Mate and he came on board to work
Wednesday of	20	Fair W ^o Employ'd at Coppering the Bottom & Caulking the Decks took up the Forecastle Stow on combings and what all up forward, stowd part of the Ground tier, Spars & making.
Thursday June	21	Fair W ^o at Coppering the Bottom & Caulkers finishing caulking and Riggers at fitting the Topmast Rigging, Scrapers at scraping the sides & upper works

Ship Cyrus at London 1801

Friday June	22	Fair W ^o Carpenter Employ'd at coppering, Riggers at getting up the Topmast Rigging cleared between Decks, and stowd the Cables pumped water into the Ships hold, found her tight, Joiners Employ'd below
Saturday June	23	This day finished coppering the Bottom, caulkers finished caulking, Messers Painters and Labourers Employ'd on board, began to fill the Ground tier with water during all of my time absent from the Ship, I find much trouble in getting a ships Company
Sunday	24	Some small jobs done about the Ship, such as sweeping, Priming, and Carpentering, &c. &c. &c.
Monday June -	25	Carpenter Employ'd on sundry light jobs about the Deck until bedtime, then took the Ship out of Dock and with a pilot took her down and moored her in the upper tier at Limehouse wharf this day W ^o Morris left the Ship
Tuesday	26	Labourers Employ'd on board at filling water, Carpenter at making a new fore Hatch or scuttle took in Empty cask and stowd in the Hold
Wednesday June	27	Fair W ^o taking in & stowing away Cask and filling water, Painters Employ'd at painting the Cables, Carpenter & Joiners about Deck, Shipped two Men
Thursday	28	Fair W ^o Employ'd at taking in Provisions, Cals & water, Carpenter at finishing their jobs about the Ship Shipped one Sailor
Friday June	29	This day Shipped Solomon Coffin to go mate of the Cyrus and he began his voyage by rendering his services on board, took in provisions, Cals, water &c stowd away Cask and painted the Cabin, Carpenter & Joiners at work at building a luback